



# County of Fairfax, Virginia

## MEMORANDUM

DATE: June 12, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the June 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Rachad Davis, Transportation Marketing Section  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Smitha Chellappa, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

June 12, 2020

Page 2 of 4

Ajmal Hamidi, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
Ricky Foley, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Mike Lake, Transportation Planner II, CFD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
John Dresser, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Carey F. Needham, Director, Building Design and Construction Division  
Julie Cline, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

June 12, 2020

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Dennis Cate, Project Coordinator, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

**SUPERVISOR OFFICE**

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

**VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)**

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

June 12, 2020

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

June 2020

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 7
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	7 – 27
FUND 30010 – COUNTY CONSTRUCTION	27
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	28 – 40

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Intersection Design @ Lukens Lane (Phase II)</b>			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon	\$1,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Shubert, Beth PM UDCCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop			<u>Monthly Remarks</u> <b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection completed 9/16/19. VDOT permit released 5/21/2020.													
Post-Construction																							
<b>Intersection Design@Mohawk and Belford</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI 102/500-C50000 26006G-06011 AA1400017-06	Mount Vernon Lee	\$1,367,300 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop			<u>Monthly Remarks</u> <b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT punchlists received 9/23/19 are complete. Re-inspection requested 11/18/19. Belford Drive permit released 3/12/2020.													
Post-Construction																							
<b>Intersection Design @ Frye Rd. (Phase II)</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI 102/500-C50000 AA1400012-06-B-0 AA1400012-06	Mount Vernon Lee	\$1,596,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop			<u>Monthly Remarks</u> <b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction substantially complete 3/16/18. VDOT permit released 5/1/2020.													
Post-Construction																							
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>			02/18	04/19	06/20	11/20	11/21	05/22	08/22	04/21	06/21	11/21	11/21	07/22	11/21	07/23	02/23	02/23	03/23	04/23	07/23	11/23	01/25
RHPTI 102/500-C50000 AA1400137-15-137 AA1400137-15	Lee	\$14,710,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald				<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges			<u>Monthly Remarks</u> <b>UPC #106143. TPP ID#122.</b> Intermediate design distributed for review 6/3/2020.													
Design																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b> 102/500-C50000 AA1400141-16-0 AA1400141-16	Lee \$3,075,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Wells, Chris						<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> <b>UPC #109607. TPP ID# 182.</b> Pre-final design in progress.						On Hold <input type="checkbox"/>					
		Design																							
		02/18	08/18	03/19	06/20	11/21	02/22	02/22	09/20	09/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23			

<b>Tyson's East Station to Great Falls Sidewalk</b> 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dranesville \$2,756,500 \$1,556,500	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Lim, Vannak PM CPTED: Shin, Sung						<u>Project Description</u> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						<u>Monthly Remarks</u> <b>UPC #103262. TMSAMS ID# 35.</b> Contract Award 6/5/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020.						On Hold <input type="checkbox"/>					
		Post-Construction																							
		03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20			

<b>Rt. 7 Sidewalk under Rt. 123 North Side</b> 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill \$2,303,600 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<u>Monthly Remarks</u> <b>UPC #103280. TMSAM ID# 32.</b> Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT re-inspection completed 10/31/19. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.						On Hold <input type="checkbox"/>					
		Post-Construction																							
		04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18			

<b>Rt. 7 Sidewalk under Rt. 123 South Side</b> 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill \$2,404,590 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						<u>Monthly Remarks</u> <b>UPC #103281. TMSAM ID# 32.</b> Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.						On Hold <input type="checkbox"/>					
		Post-Construction																							
		04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18			

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>SW South side Soapstone to South Lakes</b> 09/12 NA 05/13 10/13 04/16 11/16 08/17 06/15 NA 06/16 06/16 01/17 01/15 06/19 04/19 05/19 05/19 05/19 08/19 07/17 06/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12</b> Hunter Mill \$1,428,941 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Lefcourt, Eric                      PM UDCD: Engida, Samuel                      PM CPTED: Lind, Adam</p> <p><u>Project Description</u>                      Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u>  <b>UPC #103284. RMAG ID# 31.</b> Construction is 90% complete. Construction NTP 10/16/19, construction completion scheduled 6/11/2020. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side.</p>																							
<p><b>Construction</b></p>																							
<p><b>SW North side Soapstone to South Lakes</b> 09/12 NA 05/13 11/13 04/16 11/16 01/18 06/14 NA 07/16 07/16 08/17 01/15 07/19 04/19 05/19 05/19 05/19 08/19 07/17 06/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12</b> Hunter Mill \$1,750,000 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Glass, Lisa                      PM UDCD: Engida, Samuel                      PM CPTED: Lind, Adam</p> <p><u>Project Description</u>                      Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u>  <b>UPC #103285. RMAG ID# 12.</b> Construction is 90% complete. Construction NTP 10/16/19, construction completion scheduled 6/11/2020. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side. AA140073-12 to be completed first before construction proceeds with this project.</p>																							
<p><b>Construction</b></p>																							
<p><b>Jones Branch Connector - Final Design 102/500-C50000 JBC-093-093 AA1400093-13</b> Providence \$60,000,000 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Dresser, John                      PM UTL: Yusufoglu, Eldar                      PM LAD: Baker, Lisa                      PM UDCD:                      PM CPTED: Shin, Sung</p> <p><u>Project Description</u>                      Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes</p> <p><u>Monthly Remarks</u>  <b>UPC #103907.</b> CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020. Contractor is working on remaining punch list items for acceptance by VDOT and other stakeholders.</p>																							
<p><b>Post-Construction</b></p>																							
<p><b>Rt. 1 Sacramento Dr. Intersection Improvements RHPTI 102/500-C50000 RHPTI-013 AA1400013-06</b> Mount Vernon Lee \$377,219 (\$22,781)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Yusufoglu, Eldar                      PM LAD:                      PM UDCD: Frazier, Demond                      PM CPTED: Luo, Caijun</p> <p><u>Project Description</u>                      Pedestrian intersection and bus stop improvement</p> <p><u>Monthly Remarks</u>  <b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.</p>																							
<p><b>Post-Construction</b></p>																							



Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16	
<b>RHPTI</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max						Pedestrian intersection and bus stop improvement						<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.									
RHPTI-015	Lee		PM UTL: Yusufoglu, Eldar																					
AA1400015-06		\$545,406 (\$221,594)	PM LAD: Frazier, Demond																					
			PM UDCC: Luo, Caijun																					
<b>Post-Construction</b>																								
<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16	
<b>RHPTI</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max						Pedestrian intersection and bus stop improvements						<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. VDOT permit released 5/10/17. Working on final FTA closeout.									
RHPTI-016	Lee		PM UTL: Yusufoglu, Eldar																					
AA1400016-06		\$235,900 (\$198,100)	PM LAD: Frazier, Demond																					
			PM UDCC: Luo, Caijun																					
<b>Post-Construction</b>																								
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18	
<b>RHPTI</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Mount Vernon		PM TDD: Zahirieh, Shahla						Construct a 5-foot concrete sidewalk along east side						<b>UPC #71851. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP accepted 12/2/19. LAP closeout is complete. VDOT permit released 3/12/2020. Final invoice to be prepared.									
RHPTI-079			PM UTL: Yusufoglu, Eldar						Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge															
AA1400079-12		\$900,000 \$0	PM LAD: Shubert, Beth																					
			PM UDCC: Rashid, Alan																					
			PM CPTED: Luo, Caijun																					
<b>Post-Construction</b>																								
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20	
<b>RHPTI</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Mount Vernon		PM TDD: Zahirieh, Shahla						Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway						<b>UPC #71851. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT inspection 6/4/2020 and punch list received 6/10/2020.									
RHPTI-080			PM UTL: Yusufoglu, Eldar																					
AA1400080-12		\$1,500,000 \$0	PM LAD: Cate, Dennis																					
			PM UDCC: Engida, Samuel																					
			PM CPTED: Luo, Caijun																					
<b>Post-Construction</b>																								

Jun 2020

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates					Construction PHASE Dates																	
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates																											
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																				
Focus #	FUT (\$)																																									
Project Status																																										
<b>Sunset Hills/Town Center Pkwy</b>																						NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
<b>RMAG 102/500-C50000</b>																						<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
Hunter Mill		PM TDD: Zahirieh, Shahla						Pedestrian intersection improvements						UPC #107437. RMAG ID#6. Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020, and is 85% complete. Final Signal Timing approved 4/30/2020.																												
RMAG-099		PM UTL: Nguyen, Tan																																								
AA1400099-13		PM LAD: Lefcourt, Eric																																								
\$576,000		PM UDCCD: Lim, Vannak																																								
\$0		PM CPTED: Luo, Caijun																																								
<b>Construction</b>																						08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
<b>Sunrise V- S. Side Glade to Reston Pkwy</b>																						<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
Hunter Mill		PM TDD: Hojatzadeh, Max						Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway						UPC #107438. RMAG ID# 7 & 8. Construction 95% complete. Signal timings approved 3/3/2020.																												
RMAG-100		PM UTL: Yusufoglu, Eldar																																								
AA1400100-13		PM LAD: Monahan, Clyde																																								
\$1,810,000		PM UDCCD: Lim, Vannak																																								
\$0		PM CPTED:																																								
<b>Construction</b>																						11/14	04/15	10/16	05/18	08/20	04/17	05/21	02/20	NA	06/20	06/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
<b>Wiehle Ave @ W&amp;OD Trail</b>																						<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
Hunter Mill		PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5. Final design is in progress. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/20. Donation of property is underway.																												
RMAG-102		PM UTL: Pugh, Richard																																								
AA1400102-13		PM LAD: Alcon, Kelly																																								
\$13,401,000		PM UDCCD: Lim, Vannak																																								
\$0		PM CPTED: Aguayo, Vanessa																																								
<b>Design</b>																						10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
<b>Cedar Hill Rd. to Allen St. North side</b>																						<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>		
Providence		PM TDD: Nabavi, Seyed						Approximately 1,400 LF of sidewalk and trail on north side of Route 50						UPC #108499. Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT reinspection scheduled 5/8/2020. Awaiting permit release. Project construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.																												
RT50-055		PM UTL: Nguyen, Tan																																								
AA1400055-12		PM LAD: Kresge, Carol																																								
\$1,029,000		PM UDCCD: Cutler, Tom																																								
\$0		PM CPTED: Harrell, William																																								
<b>Post-Construction</b>																																										

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-056 AA1400056-12		Mason  \$483,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Cutler, Tom PM CPTED: Harrell, William			<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50			<u>Monthly Remarks</u> <b>UPC #108500.</b> Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT reinspection scheduled 5/8/2020. Awaiting permit release. Project construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.														
Post-Construction																							
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-058 AA1400058-12		Providence Mason \$2,095,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCD: Lim, Vannak PM CPTED: Harrell, William			<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50			<u>Monthly Remarks</u> <b>UPC #108498.</b> Construction substantially complete 7/26/19. LAP closeout complete 12/11/19. VDOT permit released 3/11/2020. Final invoice pending.														
Post-Construction																							
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	09/20
<b>Old Crthouse Rd.SRTS</b> 102/500-C50000 SRTS-138 AA1400138-15		Hunter Mill  \$1,300,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Teshome, Demelew PM CPTED:			<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road			<u>Monthly Remarks</u> <b>UPC #105990. TPP ID# 307.</b> Funding via Safe Routes to School Grant. Construction NTP 3/17/2020, construction completion scheduled 9/12/2020. Construction is 70% complete.														
Construction																							
Wolftrap Elementary School SRTS			11/19	01/20	06/20	09/20	10/21	01/22	01/22	11/20	TBD	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23
<b>Wolftrap Elementary School SRTS</b> 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill  \$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED:			<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF			<u>Monthly Remarks</u> <b>UPC #113637.</b> Intermediate design is in progress.														
Design																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			03/20	NA	08/20	NA	02/21	06/21	06/21	10/20	TBD	NA	01/21	05/21	TBD	TBD	NA	07/21	09/21	10/21	11/21	03/22	03/22
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>Vienna Merrifield Bike Share</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Zahirieh, Shahla					Installation of 6 bike share stations within the Vienna Merrifield area					7 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings). Survey notification letters were mailed out on 3/27/2020.					
TF-000045-002-0		\$0	PM UTL:															
TF-000045-002		\$0	PM LAD:															
			PM UDCCD:															
			PM CPTED:															

**Survey**

<b>Scotts Run Wlkwy</b>			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	11/20
-------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD: Dresser, John					Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					<b>UPC #110477. TMSAMS ID# 107.</b> Construction is 71% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, construction completion scheduled for 10/26/2020.					
TMSAMS-107		\$4,566,000	PM UTL: Nguyen, Tan															
AA1400107-13		\$0	PM LAD: Monahan, Clyde															
			PM UDCCD: Bhinge, Deepak															
			PM CPTED: Aguayo, Vanessa															

**Construction**

<b>Vesper Ct Trail</b>			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
102/500-C50000	Hunter Mill		PM TDD: Dresser, John					Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike					<b>UPC #106936. TMSAMS ID# 120.</b> Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS agreement release was received on 1/28/2020. VDOT permit was released on 9/23/19. LAP close-out is complete. Final invoice pending.					
TMSAMS-120		\$2,442,178	PM UTL: Nguyen, Tan															
AA1400120-13		(\$15,733)	PM LAD: Finnell, Richard															
			PM UDCCD: Cutler, Tom															
			PM CPTED: Aguayo, Vanessa															

**Post-Construction**

			08/18	NA	03/19	06/20	01/21	06/21	06/21	10/20	TBD	NA	10/20	04/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>VRE Rolling Road Station Parking Lot Expansion</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Springfield		PM TDD: Fasceski, Jeff					Surface parking lot expansion					Pre-final design in progress. LDS submission is anticipated June, 2020. Test hole initiated 4/24/2020 for potential WGL conflict completed. Coordinating with Dominion, Verizon, and Cox regarding sidewalk guy-wires.					
2G40-055-000-A-0		\$2,000,000	PM UTL: Yusufoglu, Eldar															
2G40-055-000		\$0	PM LAD: Glass, Lisa															
			PM UDCCD:															
			PM CPTED: Abifadel, Gibran															

**Design**

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Giles Run &amp; Laurel Hill</b>			12/17	NA	08/18	11/19	07/20	04/20	11/20	06/20	NA	NA	07/20	10/20	NA	NA	NA	12/20	01/21	02/21	03/21	10/21	10/21
<b>124/400-C40011</b>		Mount Vernon	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>2G40-067-000-0</b>			PM TDD: Turner, Latesa					Improve existing park access					This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues.										
<b>2G40-067-000</b>	\$4,000,000		PM UTL: Pugh, Richard					road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development															
	\$0		PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED: Borkowski, Tad																				
<b>Design</b>																							
<b>Sunrise Valley-Reston Parkway-Soapstone NS</b>			03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>124/400-C40011</b>		Hunter Mill	PM TDD: Shahnaj, Sonia					Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive					<b>TPP ID# 189.04. RMAG ID# 4</b> Project scope is up to pre-final design phase due to anticipated development application in vicinity. Pre-final design completed 11/12/19. Meeting held with CPTED on 2/10/2020 for further scope evaluation. A reduced scope of installing shared use path was suggested as interim solution. Factors including anticipated development, time and cost for utility relocation and land rights were considered for recommended reduced scope. Utility test holes and survey is underway for reduced scope. Survey letters sent 5/13/2020. Schedule to be developed once design task order is approved and utility test hole & survey completed which is expected in September 2020.										
<b>2G40-085-002-0</b>	\$5,750,000		PM UTL: Maisel, Michael																				
<b>2G40-085-002</b>	\$0		PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Design</b>																							
<b>New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway</b>			07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>124/400-C40011</b>		Hunter Mill	PM TDD: Madhusudhan, Galappa					Reconstruct New Dominion Parkway with off-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway					<b>TPP ID #189.13. RMAG Phase II ID#13.</b> NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.										
<b>2G40-085-003-0</b>	\$2,000,000		PM UTL: Nguyen, Tan																				
<b>2G40-085-003</b>	\$0		PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Design</b>																							
<b>Town Center Parkway Bike Lanes</b>			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>124/400-C40011</b>		Hunter Mill	PM TDD: Zahirieh, Shahla					Construct off-road bike lanes by reducing median and lane widths					<b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.										
<b>2G40-085-006-0</b>	\$1,800,000		PM UTL: Nguyen, Tan																				
<b>2G40-085-006</b>	\$1,800,000		PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Design</b>																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Innovation Center to Arrowbrook		06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	11/20
---------------------------------	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

<b>HMSAMS</b> 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville	\$1,250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran				<u>Project Description</u> 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.				<u>Monthly Remarks</u> <b>TPP ID# 190.06 HMSAMS ID# 7.</b> Construction NTP was on 5/4/2020, construction completion scheduled for 11/2/2020. Construction is 10% complete. VDOT has agreed to accept maintenance responsibility for the HAWK signal.										
---	-------------	--------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Construction

Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)		06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	10/20
--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

<b>HMSAMS</b> 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$1,677,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> VDOT LUP permit received on 5/7/2020. Construction authorized 5/28/2020.										
---	-------------	--------------------	--	--	--	--	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Construction

Monroe Street (Southern Segment, Monroe Manor to Dwight)		06/17	NA	09/18	11/19	04/20	02/21	04/21	06/20	07/20	NA	07/20	03/21	03/21	06/21	NA	05/21	05/21	05/21	06/21	12/21	12/21
--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

<b>HMSAMS</b> 124/400-C40011 2G40-086-014-B-0 2G40-086-014	Hunter Mill	\$1,372,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID#190.13 HMSAMS ID# 13.</b> Final design distributed for review 4/15/2020. Minor comments received. Utilities-FFXWATER service meter relocation and adjustment notes have been received and to be included in plans. Project plats requested on 4/13/2020.										
---	-------------	--------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)		03/20	NA	NA	06/20	11/20	01/21	01/21	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	02/21	03/21	03/21	04/21	09/21	09/21
--	--	-------	----	----	-------	-------	-------	-------	-----	-----	----	-----	-----	-----	-----	----	-------	-------	-------	-------	-------	-------

On Hold

<b>HMSAMS</b> 124/400-C40011 2G40-086-014-C-0 2G40-086-014	Hunter Mill	\$150,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Upgrade two curb ramps along northbound and add APS to all 4 corners				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> NTP for Task Order for Phase C was issued on 3/12/2020. Pre-final design plan distributed for review on 6/4/2020.										
---	-------------	------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
HMSAMS 124/400-C40011 2G40-086-015-0 2G40-086-015		Hunter Mill  \$6,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole				<u>Project Description</u> Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths				<u>Monthly Remarks</u> <b>TPP ID# 190.14 - HMSAMS ID#14.</b> Project is on hold pending clarification of project scope from CPTED.													
Design																							11/2018	On Hold <input checked="" type="checkbox"/>
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	07/20	08/20	08/20	09/20	04/21	02/21	
HMSAMS 124/400-C40011 2G40-086-018-0 2G40-086-018		Hunter Mill  \$600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Bailey, Stephen PM UDCC: PM CPTED: Delmare, Lauren				<u>Project Description</u> Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF				<u>Monthly Remarks</u> <b>TPP ID#: 189.10 RMAG ID# 10.</b> VDOT land use permit received 5/7/2020. Draft construction package submitted to UDCC 5/29/2020.													
Design																								On Hold <input type="checkbox"/>
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23	
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003		Springfield  \$8,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCC: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				<u>Monthly Remarks</u> <b>TPP ID#23.</b> 3rd pre-final design submitted for review 5/20/2020. NTP for land acquisition issued on 12/20/19. Land rights on 3 of 13 properties have been acquired. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.													
Land Acquisition																								On Hold <input type="checkbox"/>
Backlick Road and Industrial Road			04/19	12/19	07/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010		Mason Lee \$5,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCC: PM CPTED: Harrell, William				<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<u>Monthly Remarks</u> <b>TPP ID# 21 &amp; 91</b> Intermediate design is in progress. Preliminary comments received on 2/22/2020. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Second task order will be issued for final design.													
Design																								On Hold <input type="checkbox"/>

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Georgetown Pike &amp; Rt. 123 (Dolley Madison)</b>																									
			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20	On Hold <input type="checkbox"/>	
<b>Six Year Plan HB2313 Local Spot Improvements`</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013 Dranesville			PM TDD: Nabavi, Seyed						700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						<b>TPP ID# 313.</b> Construction substantially completed on 4/10/2020. VDOT punchlist complete. Signal punch list underway.										
2G40-087-011-0 \$900,000			PM UTL: Nguyen, Tan																						
2G40-087-011 \$0			PM LAD: Maye, Kimberly																						
			PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Borkowski, Tad																						
<b>Post-Construction</b>																									
<b>Terminal Rd LTL at Rt 286</b>																									
			05/19	09/19	02/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	On Hold <input type="checkbox"/>	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013 Mount Vernon			PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						Pre-final design is in progress. Utility survey received on 9/13/19. Pipes inspection, environmental study, pavement core and utilities test hole requested.										
2G40-087-020-0 \$2,750,000			PM UTL: Nguyen, Tan																						
2G40-087-020 \$0			PM LAD: Strayhorne, Robert																						
			PM UDCCD:																						
			PM CPTED: Alexandrow, Nikolai																						
<b>Design</b>																									
<b>Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St</b>																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011 TBD			PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						Survey is in progress. Survey scheduled to be completed June 2020. Schedule to be developed upon survey completion.										
2G40-088-005-0 \$1,000,000			PM UTL:																						
2G40-088-005 \$0			PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Steinhilber, Will																						
<b>Survey</b>																									
<b>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</b>																									
			05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	07/20	On Hold <input type="checkbox"/>	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011 Hunter Mill			PM TDD: Nabavi, Seyed						Approximately 1,200 LF of sidewalk on north side of Glade Drive						<b>TPP ID#127.</b> Construction 99% complete.										
2G40-088-007-0 \$800,000			PM UTL: Nguyen, Tan																						
2G40-088-007 \$0			PM LAD: Najeeb, Mohammed																						
			PM UDCCD: Bajracharya, Sanjala																						
			PM CPTED: Harrell, William																						
<b>Construction</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011      Dranesville</p> <p>2G40-088-016-0</p> <p>2G40-088-016      \$2,500,000</p> <p style="text-align: right;">\$0</p> <p><b>Construction</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
			PM TDD: Turner, Latesa				Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road				<p><b>TPP ID#305.</b> Construction 65% complete. Construction NTP 10/21/19, construction completion scheduled 8/15/2020. Contract awarded 8/30/19.</p>												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Monahan, Clyde																				
			PM UDCC: Metafria, Fasika																				
			PM CPTED: Chellappa, Smitha																				
<p><b>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011      Dranesville</p> <p>2G40-088-017-0</p> <p>2G40-088-017      \$1,610,000</p> <p style="text-align: right;">\$0</p> <p><b>Post-Construction</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
			PM TDD: Turner, Latesa				Construct 6-foot concrete sidewalk on north side of Kirby Road				<p><b>TPP ID #143.</b> Construction substantially complete 3/30/2020. VDOT permit released 5/21/2020. Construction NTP 7/9/19, construction completion scheduled 4/3/2020. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.</p>												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Shubert, Beth																				
			PM UDCC: Engida, Samuel																				
			PM CPTED: Chellappa, Smitha																				
<p><b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011      Dranesville</p> <p>2G40-088-018-0</p> <p>2G40-088-018      \$1,565,000</p> <p style="text-align: right;">\$0</p> <p><b>Post-Construction</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
			PM TDD: Turner, Latesa				Construct 6-foot concrete sidewalk on north side of Kirby Road				<p><b>TPP ID#142.</b> Construction substantially complete 3/30/2020. VDOT permit released 5/21/2020. Revised permit received 1/28/2020. Construction NTP 7/9/19, construction completion scheduled 4/3/2020. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.</p>												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Shubert, Beth																				
			PM UDCC: Engida, Samuel																				
			PM CPTED: Chellappa, Smitha																				
<p><b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011      Providence</p> <p>2G40-088-025-0      Dranesville</p> <p>2G40-088-025      \$4,000,000</p> <p style="text-align: right;">\$0</p> <p><b>Design</b></p>																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
			PM TDD: Dresser, John				Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.				<p><b>TPP Project #150- HMSAMS</b> - Pre-final design is in progress. All VDOT 2nd Intermediate comments were received by 4/30/2020. Utility relocation coordination is in progress preparing for UFI.</p>												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Strayhorne, Robert																				
			PM UDCC: Bhinge, Deepak																				
			PM CPTED: Wynands, Nicole																				

Jun 2020

Project Name		Jun 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>		01/19	04/19	10/19	04/20	02/21	10/21	05/21	06/20	NA	NA	07/20	02/21	10/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mount Vernon	PM TDD: Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					<b>TPP ID# 154.</b> Preliminary Plats received on 5/13/2020. TDD & LAD review completed on 6/5/20. Final Plats are in progress. Pre-final design plans distributed for review on 4/30/2020. Partial comments received on 6/5/2020. Updated JPA package submitted to VMRC on 6/4/2020.											
2G40-088-026-0		PM UTL: Pugh, Richard																					
2G40-088-026	\$10,000,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD: Rashid, Alan																					
		PM CPTED: Hamidi, AJ																					
<b>Design</b>																							
<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>		02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	07/20	03/21	03/21	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Nabavi, Seyed					Construct 5-foot concrete sidewalk along the south side of North Shore Drive					<b>TPP ID#155.</b> Construction authorized 5/28/2020. Utility relocations are complete. VPDES permit received 5/5/2020. VDOT permit received 2/18/2020. Land acquisition completed on 11/22/19.											
2G40-088-027-0		PM UTL: Pugh, Richard																					
2G40-088-027	\$1,500,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCCD: Stevens, Michael																					
		PM CPTED: Wells, Chris																					
<b>Construction</b>																							
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>		08/16	01/17	03/18	12/19	12/20	02/21	06/21	07/20	NA	NA	09/20	05/21	04/21	11/21	NA	10/21	11/21	12/21	01/22	12/22	11/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mason	PM TDD: Vanzandt, Mark					Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road					<b>TPP ID#172.</b> 2nd pre-final design in progress. Draft plats requested on 3/30/2020.											
2G40-088-028-0		PM UTL: Nguyen, Tan																					
2G40-088-028	\$6,250,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCCD:																					
		PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																							
<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>		12/17	01/18	06/18	11/18	07/19	11/19	09/20	07/19	NA	NA	07/19	08/20	06/20	08/20	NA	10/20	11/20	11/20	11/20	07/20	04/21	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Springfield	PM TDD: Madhusudhan, Galappa					Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive					<b>TPP ID#134.</b> Revised final design submitted to VDOT 5/26/2020. Maintenance concurrence reached with VDOT on 6/2/2020. Land rights on 1 of 4 properties have been acquired. Public Hearing for land acquisition rescheduled for 7/14/2020. Meeting held on 1/10/2020 with Wentworth HOA to discuss the potential impacts of our proposed improvements. Verizon and Cox relocation design in progress. Schedule adjusted due to land acquisition public hearing postponement.											
2G40-088-038-0		PM UTL: Pugh, Richard																					
2G40-088-038	\$700,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCCD: Engida, Samuel																					
		PM CPTED: Stevens, Daniel																					
<b>Land Acquisition</b>																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Dranesville	PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						<b>TPP ID#147.</b> 2nd pre-final design is in progress. Project plats completed. LAD NTP is on hold until 2nd pre-final plan submissoin. Project scope was expanded to address number of drainage compliants in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.									
2G40-088-044-0			PM UTL: Maisel, Michael																					
2G40-088-044	\$700,000		PM LAD: Baker, Lisa																					
	\$0		PM UDCCD: Teshome, Demelew																					
			PM CPTED: Stevens, Daniel																					
Design																								
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	12/20	10/21	07/21	08/20	10/20	NA	10/20	06/21	NA	NA	NA	09/21	10/21	10/21	11/21	05/23	04/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Mason	PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						<b>TPP ID#161.</b> Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Contacting outside review agencies for current process of reviewing plans for their approval.									
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-049	\$1,300,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Design																								
Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	09/21	08/20	TBD	NA	12/20	08/21	TBD	TBD	NA	10/21	12/21	12/21	01/22	04/23	08/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Dranesville	PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road. Includes culvert installation and retaining wall						<b>TPP ID 211 -</b> Prefinal design distributed for review 5/15/2020. SWM Plans approved by LDS on 4/21/2020. Utility relocations anticipated (Fairfax Water, Fiberlight, Zayo, Cox). UFI is being scheduled. Project plats requested 6/3/2020. Project schedule was revised to expedite by 8 months due to project proximity to Metro.									
2G40-088-062-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-062	\$1,750,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD:																					
			PM CPTED: Marfurt, Lindsay																					
Design																								
Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	09/20	NA	NA	NA	NA	NA	05/20	10/20	NA	11/20	12/20	12/20	12/20	09/21	08/21	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Lee	PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						<b>TPP ID# 228.</b> Final design plans in progress. Proposal for traffic signal modification received 5/26/2020 and was approved 6/3/2020. Environmental Assessment (LERP) and Traffic Analysis received 5/15/2020. Traffic Analysis comments returned to consultant. Draft Limited Access Line Crossing package is being prepared for CTB action. UFI held on 2/19/2020. Utility relocation design is in progress. WGL relocation authorized 5/29/2020. Schedule adjusted to address issues related to limited access line crossing.									
2G40-088-066-0			PM UTL: Pugh, Richard																					
2G40-088-066	\$1,100,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Lilley, Ronald																					
Design																								

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Kirby Road Walkway (Mori to Chesterbrook)</b>			03/18	08/18	09/19	06/20	02/21	04/21	04/21	08/20	09/20	NA	10/20	04/21	04/21	07/21	NA	07/21	08/21	09/21	10/21	06/22	06/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Dranesville	PM TDD: Turner, Latesa				Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road				<b>TPP ID# 238.</b> Pre-final design is in progress. Advanced pre-final submission received 5/29/20. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going.													
2G40-088-069-0			PM UTL: Pugh, Richard																					
2G40-088-069	\$2,500,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
<b>Design</b>																								
<b>Chesterbrook Rd Walkway (Forest to N 41st St)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		TBD	PM TDD: Hojatzadeh, Max				Construct walkway on southside of Chesterbrook Road				Survey is in progress. Survey scheduled to be completed June 2020. Schedule to be developed upon survey completion.													
2G40-088-071-0			PM UTL:																					
2G40-088-071	\$1,500,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED: Steinhilber, Will																					
<b>Survey</b>																								
<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>			04/19	NA	NA	07/20	03/21	10/21	10/21	09/20	10/20	NA	11/20	08/21	TBD	TBD	NA	01/22	01/22	01/22	02/22	08/22	08/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Ayers, Robert				Approximately 660 LF of 10-foot wide SUP with wayfinding signs				<b>TPP ID# 87.1</b> Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19. Advance draft design received 1/28/2020. Comments returned 2/28/2020. Pre-final second revised plans received 4/28/2020. TDD met with A&E on 5/12/2020 to discuss comments. Schedule to be adjusted in July after revised plans are received.													
2G40-088-072-0			PM UTL:																					
2G40-088-072	\$850,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED: Wynands, Nicole																					
<b>Design</b>																								
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	NA	07/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Ayers, Robert				Approximately 360 LF of 10' wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.				<b>TPP ID# 87.2 Design NTP issued on 2/04/20.</b> H&HA analysis was received on 6/1/2020 and is under review. Design schedule to be determined after review & submission of the floodplain analysis in July.													
2G40-088-073-0			PM UTL:																					
2G40-088-073	\$1,350,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED: Wells, Chris																					
<b>Design</b>																								

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Dresser, John				Approximately 425 LF of walkway and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.				<b>TPP ID# 87.3</b> Preliminary design completed. Revised scope received from CPTED 3/5/2020. Consultant is updating preliminary plans based on scope change scheduled for completion by 6/15/2020. Task order proposal for final design received 6/11/20 is under review. Task order to be signed upon completion of Basic Ordering Agreement (BOA) contract execution.												
2G40-088-074-0			PM UTL:																				
2G40-088-074	\$2,600,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Design</b>																							
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	07/20	01/21	10/21	04/22	04/22	03/21	TBD	NA	06/21	02/22	06/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 1,190 LF of 10-foot wide SUP on the north side of Route 50 with bus stop accessibility improvements				<b>TPP ID# 87.4</b> Intermediate design is in progress. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-076 is on the same schedule.												
2G40-088-075-0			PM UTL:																				
2G40-088-075	\$1,700,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Design</b>																							
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	07/20	01/21	10/21	04/22	04/22	05/21	TBD	NA	06/21	02/22	06/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50				<b>TPP ID# 87.5</b> Intermediate design is in progress. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-075 is on the same schedule.												
2G40-088-076-0			PM UTL:																				
2G40-088-076	\$1,250,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Design</b>																							
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	07/20	11/20	03/21	09/21	07/20	TBD	NA	10/20	05/21	TBD	TBD	NA	12/21	01/22	02/22	03/22	12/21	06/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa				Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive				<b>TPP ID#657.</b> Project plats requested from LSB on 5/7/2020. 2nd intermediate design distributed for review 4/30/2020. NTP for design addendum issued 2/14/2020. Concurrence received from Supervisor's office on 11/6/19 for the new design proposed by the consultant based on crosswalk study.												
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Askarzadeh, Negin																				
<b>Design</b>																							

Jun 2020

Project Name		Jun 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Route 50 Walkway (Ellenwood Dr to Chichester Ln)</b>		05/19	09/19	NA	07/20	05/21	12/21	12/21	12/20	TBD	NA	03/21	10/21	TBD	TBD	NA	01/22	02/22	02/22	02/22	08/22	08/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Providence	PM TDD: Marsh, Dennis					Approximately 600 LF of 5-foot wide concrete sidewalk					<b>TPP ID# 87.4</b> Pre-final design is in progress. Additional utility designation completed. Guy wire relocations required.											
2G40-088-079-0		PM UTL:					connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades																
2G40-088-079	\$300,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Wynands, Nicole																					
<b>Design</b>		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	06/23	
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40017	Sully	PM TDD: Beall, James					Widen Route 28 from 4 lanes to 6 lanes					<b>UPC #108720. TPP ID# 062.</b> RFP released 9/23/19. Design Public Hearing held 9/23/19. FHWA approved NEPA Categorical Exclusion(CE) on 10/30/19. Board of Supervisor approved project support and endorsement of Limited Access Control Change on 2/11/2020. Technical Proposals received 3/6/2020, Price Proposals received 3/27/2020. Award issued 5/22/2020. NTP date is 6/15/2020.											
2G40-100-000-0	Springfield	PM UTL: Maisel, Michael																					
2G40-100-000	\$80,782,000	PM LAD: Cate, Dennis																					
	(\$5,698,000)	PM UDCD:																					
		PM CPTED: Chellappa, Smitha																					
<b>Construction</b>		02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Balls Hill Rd/Old Dominion Dr Int</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013	Dranesville	PM TDD: Roberson, Jeanmarie					Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement					Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical, civil design and traffic signalization have been approved. Schedule to be provided after the survey is complete. Survey start date is 5/11/2020. Anticipated completion of survey by late summer 2020.											
2G40-152-000-0		PM UTL: Nguyen, Tan																					
2G40-152-000	\$20,500,000	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED: Guarino, Michael																					
<b>Survey</b>		NA	TBD	TBD	NA	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>00652 Richmond Highway NB @ Sherwood Hall Lane</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>Bus Stop Improvements</b>		PM TDD: Hojatzadeh, Max					Install 7'x22' concret bus pad, REX Shelter with Trashcan & Bench					Bus shelter location under investigation. Survey notification letters sent 4/24/2020. Survey is in progress. Schedule to be developed upon survey completion.											
124/400-C40011	Mount Vernon	PM UTL:																					
4YP202-00652		PM LAD:																					
TS-000016-056	\$0	PM UDCD:																					
	\$0	PM CPTED:																					
<b>Survey</b>																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>01044 Little River Turnpike EB @ Oasis Drive</b>			02/20	NA	06/20	08/20	10/20	11/20	11/20	TBD	NA	NA	NA	NA	TBD	TBD	NA	12/20	01/21	01/21	02/21	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max				Install new sidewalk along Little River Turnpike, Replace existing bus pad, shelter and trash can, Replace existing curb ramps at intersection. Pavement marking and pedestrian signal modifications.				Task Order #20 - Intermediate design is in progress. Draft intermediate design received and comments provided.												
4YP202-01044			PM UTL:																				
TS-000015-026	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>01433-Braddock Rd EB @ Dunleigh Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	06/20	07/20	07/20	07/20	06/21	11/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT LUP received 3/24/2020. Building permit for bus shelter approved, awaiting final copy for construction authorization package.												
4YP202-01433			PM UTL:																				
TS-000011-033	\$0		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>01697 Old Keene Mill Road WB @ Commerce Street</b>			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Lee	PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is complete. Pre-final design received 5/28/2020 and is under review.												
4YP202-01697			PM UTL:																				
TS-000014-042	\$50,000		PM LAD:																				
	\$50,000		PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							On Hold <input type="checkbox"/>
<b>02078 Gallows Road NB @ Cottage Street</b>			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Install concrete shelter pad, trash can, bench, loading pad, and retaining wall along with drainage improvements, demolition of existing steps and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.												
4YP202-02078			PM UTL:																				
TS-000017-038	\$50,000		PM LAD:																				
	\$50,000		PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							On Hold <input type="checkbox"/>

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	06/20	07/20	07/20	07/20	04/21	01/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Transit requested bus stop shift 300 feet to the North. Draft construction package submitted to UDCD 6/5/2020. Building permit for shelter to be obtained.												
4YP202-02092			PM UTL:																				
TS-000017-029	\$50,000		PM LAD: Honnick, John																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	06/20	07/20	07/20	07/20	09/20	01/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Draft construction package submitted to UDCD 6/5/2020. Building permit for shelter to be obtained.												
4YP202-02093			PM UTL:																				
TS-000017-030	\$50,000		PM LAD: Honnick, John																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	06/20	07/20	07/20	07/20	09/20	01/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Draft construction package submitted to UDCD 6/5/2020. Building permit for shelter to be obtained.												
4YP202-02100			PM UTL:																				
TS-000017-031	\$50,000		PM LAD: Honnick, John																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	06/20	07/20	07/20	07/20	09/20	01/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete loading pad, bench, and replace existing sidewalk.				Project redesigned to avoid need for land rights. Draft construction package submitted to UDCD 6/5/2020.												
4YP202-02101			PM UTL:																				
TS-000017-032	\$50,000		PM LAD: Honnick, John																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							



Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>02152 Glade Drive NB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time).											
4YP202-02152			PM UTL:																					
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time).											
4YP202-02153			PM UTL:																					
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time).											
4YP202-02154			PM UTL:																					
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco					Install concrete bus shelter pad, bus shelter, and loading pad.					LAD NTP 3/9/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time).											
4YP202-02155			PM UTL:																					
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>02160 Glade Drive SB @ Green Range Drive</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.				Survey requested 4/1/2020. Survey is in progress. Schedule to be developed upon survey completion.														
4YP202-02160			PM UTL:																						
TS-000013-048	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
<b>Survey</b>																									
<b>02161 Glade Drive NB @ Millrace Lane</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete loading pad, bench, and trash can.				Survey requested 4/1/2020. Survey is in progress. Schedule to be developed upon survey completion.														
4YP202-02161			PM UTL:																						
TS-000013-049	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
<b>Survey</b>																									
<b>02239 Guinea Road EB @ Olley Lane</b>			NA	NA	NA	NA	03/20	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	04/20	04/20	04/20	04/20	06/20	04/20		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Braddock	PM TDD: Hojatzadeh, Max				Install loading bus pad 100' from intersection and relocate Fairfax connector & metro signs and post to new loading pad				In-house design. Final construction package submitted to UDCCD on 4/1/2020. UDCCD Task Order #43. Construction NTP 4/14/2020, completion scheduled for 5/29/2020. Substantially complete 4/29/2020.														
4YP202-02239			PM UTL:																						
TS-000011-035	\$0		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Post-Construction</b>																									
<b>02633 Lee Jackson Memorial Highway WB @ Muirfield Lane</b>			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Sully	PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/20. Survey is in progress.														
4YP202-02633			PM UTL:																						
TS-000019-007	\$20,000		PM LAD:																						
	\$20,000		PM UDCCD:																						
			PM CPTED:																						
<b>Survey</b>																									

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road</b>			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.										
4YP202-02817			PM UTL:																						
TS-000016-055	\$35,000		PM LAD:																						
	\$35,000		PM UDCD:																						
			PM CPTED:																						
<b>Survey</b>																									
<b>02902 North Shore Drive EB @ Northgate Square</b>			02/20	NA	06/20	NA	09/20	06/21	06/21	10/20	TBD	NA	11/20	05/21	TBD	TBD	NA	07/21	08/21	08/21	09/21	12/21	12/21		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install 8'x8' concrete bus stop pad with bench						Task Order #20 - Intermediate design in progress. Draft intermediate received for review, and provided comments on 4/22/2020.										
4YP202-02902			PM UTL:																						
TS-000013-045	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, bench, and trash can with new concrete bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.										
4YP202-03160			PM UTL:																						
TS-000016-054	\$50,000		PM LAD:																						
	\$50,000		PM UDCD:																						
			PM CPTED:																						
<b>Survey</b>																									
<b>03217-Rolling Rd SB @ Edinburgh Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	06/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Final plans submitted 10/8/19. Land acquisition authorization 1/9/2020. Land rights on 0 of 1 properties have been acquired. Agreement has been reached with property owner. Property owner is awaiting COVID 19 issues to subside prior to executing agreement.										
4YP202-03217			PM UTL:																						
TS-000016-051	\$50,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Land Acquisition</b>																									

Jun 2020

Project Name		Jun 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>03397 South Lakes Dr NB @ Tanbark Dr</b>		01/19	03/19	05/19	NA	08/19	09/19	11/19	NA	NA	NA	09/19	12/19	NA	NA	NA	01/20	02/20	02/20	02/20	06/20	04/20	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill	PM TDD: Vanzandt, Mark					Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.					VDOT permit received 11/22/19. Land acquisition completed 12/26/19. Final construction package submitted to UDCD 1/10/2020. UDCD Task Order #40. Construction NTP 3/2/2020, construction completion scheduled for 4/30/2020. Schedule adjusted due to contract duration. Substantially complete 4/23/2020. VDOT permit released 5/28/2020.											
4YP202-03397		PM UTL:																					
TS-000013-043	\$50,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Post-Construction</b>																							
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>		02/20	NA	06/20	08/20	11/20	08/21	08/21	10/20	TBD	NA	12/20	07/21	TBD	TBD	NA	08/21	09/21	09/21	09/21	12/21	12/21	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill	PM TDD: Hojatzadeh, Max					Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.					Task Order #20 - Intermediate design is in progress. Draft intermediate received for review, and provided comments on 4/22/2020.											
4YP202-03807		PM UTL:																					
TS-000013-046	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
<b>Design</b>																							
<b>03817-Wiehle Ave NB @ North Shore Dr</b>		04/19	06/19	09/19	NA	10/19	09/20	01/21	01/20	NA	NA	01/20	10/20	TBD	TBD	NA	02/21	03/21	03/21	03/21	06/21	10/21	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011	Braddock	PM TDD: Vanzandt, Mark					Install shelter, bench, and trashcan.					Land acquisition notice to proceed 1/23/2020. Land rights on 0 of 1 properties have been acquired. Reston DRB application pending panel review. Review has been postponed due to COVID 19.											
4YP202-03817		PM UTL:																					
TS-000013-044	\$50,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Land Acquisition</b>																							
<b>04444 Chain Bridge Road NB @ Tysons One Place</b>		02/20	NA	06/20	NA	08/20	12/20	12/20	08/20	NA	NA	09/20	11/20	TBD	TBD	TBD	01/21	02/21	02/21	03/21	05/21	05/21	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>	
124/400-C40011		PM TDD: Hojatzadeh, Max					install 150' of 5' wide missing concrete sidewalk					Task Order #20 - Intermediate design in progress. Draft intermediate received for review, and provided comments on 4/22/2020.											
4YP202-04444		PM UTL:																					
TS-000017-040	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
<b>Design</b>																							

Jun 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
06118-Rolling Rd NB @ Edinburgh Dr		04/19	06/19	09/19	10/19	02/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark					Install shelter, bench, and trashcan.					Final design submitted to VDOT for review on 5/15/2020.											
4YP202-06118		PM UTL:																					
TS-000016-052	\$50,000	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Design</b>																							
5000824-Columbia Pike NB @ Rose Ln		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020											
4YP202-5000824		PM UTL:																					
TS-000015-019	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Construction</b>																							
5000874-Columbia Pike NB @ Whispering Ln		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Hojatzadeh, Max					Bus Shelter Replacement					Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020											
4YP202-5000874		PM UTL:																					
TS-000015-018	\$0	PM LAD:																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Construction</b>																							
5000935 Columbia Pike SB @ Marshall Drive		02/20	NA	NA	06/20	08/20	10/21	09/20	NA	NA	NA	NA	NA	TBD	TBD	NA	10/20	11/20	11/20	11/20	04/22	04/21	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.					NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.											
4YP202-5000935		PM UTL:																					
TS-000015-022	\$50,000	PM LAD:																					
	\$50,000	PM UDCD:																					
		PM CPTED:																					
<b>Design</b>																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/20	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.										
4YP202-5000999			PM UTL:																						
TS-000015-025	\$20,000		PM LAD:																						
	\$20,000		PM UDCD:																						
			PM CPTED:																						
<b>Survey</b>																									
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.										
4YP202-5001008			PM UTL:																						
TS-000015-024	\$20,000		PM LAD:																						
	\$20,000		PM UDCD:																						
			PM CPTED:																						
<b>Survey</b>																									
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	09/20	11/21	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, bench, and curb ramps with new concrete bus shelter pad, bike rack, bench, loading pad, and curb ramps along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.										
4YP202-5001052			PM UTL:																						
TS-000015-023	\$35,000		PM LAD:																						
	\$35,000		PM UDCD:																						
			PM CPTED:																						
<b>Survey</b>																									
5001309-Lee Hwy NB @ Windsor Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max						Bus Shelter Replacement						Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020										
4YP202-5001309			PM UTL:																						
TS-000017-036	\$0		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Construction</b>																									

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001318-Lee Hwy NB @ Meadow View Rd			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001318 TS-000017-037		Providence																					On Hold <input type="checkbox"/>		
	\$0		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
	\$0		PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020														
			PM UTL:																						
			PM LAD:																						
			PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Construction</b>																									
5001327-Lee Hwy NB @ Lawrence Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001327 TS-000017-035		Providence																					On Hold <input type="checkbox"/>		
	\$0		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
	\$0		PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020														
			PM UTL:																						
			PM LAD:																						
			PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Construction</b>																									
5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001841 TS-000016-053		Mount Vernon																					On Hold <input type="checkbox"/>		
	\$0		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
	\$0		PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit to be obtained. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020														
			PM UTL:																						
			PM LAD:																						
			PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Construction</b>																									
5002153 Columbia Pike WB near Leesburg Pike			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5002153 TS-000015-020		Mason																					On Hold <input type="checkbox"/>		
	\$50,000		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
	\$50,000		PM TDD: Madhusudhan, Galappa				Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress.														
			PM UTL:																						
			PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Survey</b>																									

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>5002154 Columbia Pike EB near Leesburg Pike</b>			02/20	NA	NA	09/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design is in progress.									
4YP202-5002154			PM UTL:																					
TS-000015-021		\$50,000	PM LAD:																					
		\$50,000	PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								
<b>Rt. 123 @ Jermantown Rd.</b>			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	07/20	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Add right turn lanes on northbound and southbound Route 123, including drainage improvements						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Construction is 60% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.									
RSPI01-01400			PM UTL: Yusufoglu, Eldar																					
2G40-028-012		\$2,500,000	PM LAD: Lefcourt, Eric																					
		\$0	PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Construction</b>																								
			01/20	05/20	08/20	NA	12/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	06/21	07/21	08/21	11/21	11/21	
<b>Reston Bike Share Phase II</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia						Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.						VDOT LUP permit received 12/6/19 for 17 of the 21 bike share stations within parking lane. Final construction package for Station #13 submitted to UDCD for signature on 6/5/2020. Construction authorized for Station #5 on 6/3/2020. Survey completed in April and preliminary plans submitted on 5/1/2020. Intermediate design is in progress. Design Task Order NTP issued on 1/31/2020 for 4 of the stations involving curb ramps, concrete pads and road diet.									
TS-000026-001-0			PM UTL:																					
TS-000026-001		\$0	PM LAD:																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>Chain Bridge Road @ Wasp Lane RRFB</b>			NA	NA	NA	03/19	06/19	08/19	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	10/19	11/19	03/20	03/20	
<b>Capital Projects - Dranesville District</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010	Dranesville		PM TDD: Fasceski, Jeff						Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane						<b>TPP ID#692.</b> Construction NTP 12/9/19, construction completion scheduled 3/8/2020. Substantially complete 3/3/2020. This project was constructed under the Countywide Permit.									
ST-000005-002-0			PM UTL:																					
ST-000005-002		\$100,000	PM LAD:																					
		\$0	PM UDCD: Stevens, Michael																					
			PM CPTED: Delmare, Lauren																					
<b>Post-Construction</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Stonecroft Boulevard Widening Sully Police Station</b>	304/300-C30050	Sully	TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>009217-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>5G25-064-000</b>			PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED: Guarino, Michael																				
<b>Construction</b>																							
On Hold <input type="checkbox"/>																							
<b>Jefferson Manor Improvements Phase IIIA</b>	304/300-C30050	Lee	03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
<b>2G25-097-000-0</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>2G25-097-000</b>			PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Bid opening scheduled for 6/23/2020. Pre-Bid meeting held 6/9/2020. Bid Advertisement 5/26/2020. Construction authorized 5/15/2020. VDOT permit received 10/3/19. VPDES Notice of Coverage received 8/30/19. SWPPP has been finalized. Final plans approved 7/22/19. Utility relocations (WGL and FFX Water) are complete.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Teshome, Demelew																				
			PM CPTED: Guarino, Michael																				
<b>Bid Advertisement</b>																							
<b>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)</b>	304/300-C30050	Hunter Mill	08/18	11/18	NA	08/19	08/20	12/20	04/21	07/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22
<b>4YP201-PB009-C</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>ST-000021-009</b>			PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order approved 2/21/19. 2nd pre-final design distributed for review 5/29/2020.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED: Hamidi, AJ																				
<b>Design</b>																							
<b>Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park</b>	304/300-C30050	Lee	06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	11/21
<b>4YP201-PB023</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>ST-000021-023</b>			PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Bid documents being prepared. Construction authorized 5/15/2020. Final construction package to UDCCD for signature on 4/3/2020. SWPPP completed 3/27/2020. VDOT permit received 2/14/2020. Land acquisition complete 12/17/19. LAD NTP issued 9/6/17. Utility relocations at GSA 70% complete. Dominion Energy and Cox construction are complete. Verizon relocation is underway.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Cate, Dennis																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							

Project Name																								
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000		Braddock	PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane					Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> LAP Close out has been completed. VDOT permit released 2/26/2020. Final invoice to be prepared.											
Post-Construction																								
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000		Mount Vernon	PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final punch list items for street acceptance and permit release have been completed. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020.											
Post-Construction																								
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002		Braddock	PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Cutler, Tom PM CPTED: Qi, Maggie					Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road					<b>TPP ID#B258.</b> Construction NTP issued on 3/16/2020, construction completion scheduled for 10/12/2020. Construction 25% complete. Revised construction completion schedule based on task order contract duration.											
Construction																								
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	10/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	TBD	TBD	06/21	08/21	08/21		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-003-0 5G25-059-003		Mason	PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Chellappa, Smitha					Extend island at North Chambliss Street and Beauregard Street intersection					<b>TPP Plan ID#B261.</b> Pre-final design is in progress. Design NTP sent on 8/21/19. Survey completed on 7/18/19. Utility designation completed on 11/8/19.											
Design																								

Project Name		Jun 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21	
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed					Add eastbound left turn lane on Silverbrook Road at Southrun Road					<b>TPP ID#B267.</b> Construction start date moved to 9/14/2020 due to water line closure restrictions set by Fairfax Water. All utilities have been relocated as of 6/8/2020. The schedule is adjusted to reflect the waterline closure restrictions.											
5G25-059-005-0		PM UTL: Maisel, Michael																					
5G25-059-005	\$1,400,000	PM LAD: Honnick, John																					
	\$0	PM UDCD: Stevens, Michael																					
		PM CPTED: Aguayo, Vanessa																					
<b>Construction</b>																							
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	11/20	12/20	12/20	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	04/21	05/21	06/21	07/21	07/23	07/23	
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					<b>TPP ID # 35.</b> Final design is in progress. Utility relocation coordination is ongoing. The schedule for the project will be revised after utility coordination is complete.											
5G25-059-007-0		PM UTL: Maisel, Michael																					
5G25-059-007	\$15,000,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCD: Lim, Vannak																					
		PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mount Vernon	PM TDD: Roberson, Jeanmarie					Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road					<b>TPP ID#B278.</b> Construction substantially completed on 3/20/2020. Punchlist completed. VDOT reinspection requested.											
5G25-060-010-0		PM UTL: Nguyen, Tan																					
5G25-060-010	\$1,160,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED: Chellappa, Smitha																					
<b>Post-Construction</b>																							
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	11/19	05/19	07/20	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	08/20	09/20	09/20	09/20	05/20	04/21	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD: Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					<b>TPP ID#090.</b> 2nd final design is in progress. Addressing VDOT comments regarding retaining wall drainage. Additional land rights may be required. Land acquisition completed 7/24/19. Utility relocations are complete.											
5G25-060-020-0		PM UTL: Maisel, Michael																					
5G25-060-020	\$1,550,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD: Stevens, Michael																					
		PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																							

Jun 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</b>		02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Sully	PM TDD:	Dresser, John		Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road					<b>TPP ID#095.</b> CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Construction was substantially completed on 10/21/19. VDOT punchlist completed. Re-inspection completed. VDOT As-Built approval is pending.													
5G25-060-022-0		PM UTL:	Nguyen, Tan																				
5G25-060-022	\$850,000	PM LAD:	Glass, Lisa																				
	\$0	PM UDCCD:	Lim, Vannak																				
		PM CPTED:																					
<b>Post-Construction</b>																							
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>		12/17	02/18	08/18	09/19	09/21	12/21	12/21	11/20	01/21	NA	02/21	10/21	11/21	03/22	NA	01/22	02/22	03/22	04/22	11/22	11/22	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Providence	PM TDD:	El Kaissi, Mohamad		Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123					<b>TPP ID#102.</b> 3rd Pre-final design plans are in progress. Meeting with consultant was held on 5/12/2020 to discuss plan revisions and utility clearance requirements. Coordination with VDOT L&D and VDOT Traffic regarding curb ramps and relocation of traffic box was completed on 5/29/2020. Revisions to plats will be required due to design changes. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). DVP and Verizon utility easements may be required. Schedule adjusted due to design revisions.													
5G25-060-023-0		PM UTL:	Maisel, Michael																				
5G25-060-023	\$1,750,000	PM LAD:	Najeeb, Mohammed																				
	\$0	PM UDCCD:																					
		PM CPTED:	Askarzadeh, Negin																				
<b>Design</b>																							
<b>Edsall Road Walkway</b>		12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Mason	PM TDD:	Hojatzadeh, Max		Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road					<b>TPP ID#113.</b> Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. VDOT punchlist completed. Reinspection completed 3/23/2020. Awaiting permit release.													
5G25-060-024-0		PM UTL:	Yusufoglu, Eldar																				
5G25-060-024	\$629,735	PM LAD:	Delli Carpini, Angelica																				
	\$0	PM UDCCD:	Metafria, Fasika																				
		PM CPTED:	Chellappa, Smitha																				
<b>Post-Construction</b>																							
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>		03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	07/20	08/20	09/20	10/20	02/21	08/21	08/21	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Springfield	PM TDD:	El Kaissi, Mohamad		Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard					<b>TPP ID#116.</b> Revised engineer's estimate was sent to VDOT on 5/5/2020. VDOT approved contract bid documents on 6/4/2020. Awaiting VDOT construction bid authorization.													
5G25-060-026-0		PM UTL:	Nguyen, Tan																				
5G25-060-026	\$750,000	PM LAD:	Shubert, Beth																				
	\$0	PM UDCCD:	Engida, Samuel																				
		PM CPTED:	Harrell, William																				
<b>Design</b>																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Fleet Dr.Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	12/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						<b>TPP ID#119</b> Construction 55% complete. Construction NTP 2/17/2020, construction completion scheduled for 12/13/2020.									
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,200,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								
Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road						<b>TPP ID#131.</b> Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list completed. Awaiting permit release.									
5G25-060-029-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-029	\$665,000		PM LAD: Baker, Lisa																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Miller, Douglas																					
<b>Post-Construction</b>																								
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						<b>TPP ID#144.</b> Construction 90% complete. Construction NTP 10/28/19, construction completion scheduled 6/23/2020.									
5G25-060-030-0			PM UTL: Nguyen, Tan																					
5G25-060-030	\$3,375,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	07/20	10/19	12/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Mylar signed 4/1/2020, and electronic files of the final construction package submitted to UDCCD on 4/9/2020. Bid advertisement 4/30/2020. Bid opening 6/2/2020. VDOT permit received 3/4/2020. Land acquisition completed 1/30/2020. Utility relocations with gas and poles are underway.									
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-034	\$2,750,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Luo, Caijun																					
<b>Bid Advertisement</b>																								

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>		02/16	09/16	04/17	02/18	04/20	09/18	08/20	01/18	02/20	NA	02/20	04/20	04/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21								
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050	Braddock	PM TDD:	Marsh, Dennis		Construct approximately 950 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<b>TPP ID#167.</b> Final design submitted for review 4/28/2020. Minor comments received 5/19/2020 and returned 6/1/2020. Approved TMP plans received 6/9/2020. Project Data Sheet approved on 10/10/19. Two phases of land acquisition completed on 7/29/19 and 4/23/2020 respectively. Cox relocaitions in progress. Gas Relo NTP issued on 8/28/19 and is completed. Draft CN package to UDCC on 5/22/2020 to prepare bid book.																			
5G25-060-036-0		PM UTL:	Maisel, Michael																											
5G25-060-036	\$2,500,000	PM LAD:	Alcon, Kelly																											
	\$0	PM UDCC:	Stevens, Michael																											
		PM CPTED:	Abifadel, Gibran																											
<b>Utility Relocation</b>																														
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>		09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20								
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050	Mason	PM TDD:	Marsh, Dennis		900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						<b>TPP ID#169.</b> Construction NTP 12/16/19. Substantially complete 6/12/2020.																			
5G25-060-038-0		PM UTL:	Maisel, Michael																											
5G25-060-038	\$1,000,000	PM LAD:	Monahan, Clyde																											
	\$0	PM UDCC:	Abtew, Leykun																											
		PM CPTED:	Qi, Maggie																											
<b>Construction</b>																														
<b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>		05/17	NA	01/18	10/18	04/19	02/19	08/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21								
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD:	Hojatzadeh, Max		Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						<b>TPP ID#175.</b> Final design approved. DRB approved the design. Utilities relocation in process. Land acquisition completed 5/21/2020. VDOT land use permit application package is in progress.																			
5G25-060-039-0		PM UTL:	Maisel, Michael																											
5G25-060-039	\$2,000,000	PM LAD:	Najeeb, Mohammed																											
	\$0	PM UDCC:	McCorkle, Lisa																											
		PM CPTED:	Luo, Caijun																											
<b>Utility Relocation</b>																														
<b>Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr</b>		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	09/20	NA	11/20	12/20	01/21	02/21	04/22	07/21								
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD:	Shahnaj, Sonia		Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						<b>TPP ID#176.</b> Utility relocation authorized on 5/29/2020 and expected to be completed in September 2020. VDOT land use permit application package is in progress.																			
5G25-060-040-0		PM UTL:	Pugh, Richard																											
5G25-060-040	\$650,000	PM LAD:	Shubert, Beth																											
	\$0	PM UDCC:	Cutler, Tom																											
		PM CPTED:	Steinhilber, Will																											
<b>Design</b>																														

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																														
Project Status																															
<b>Construction</b>																															
Great Falls St. Walkway - I-66 - North West St																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Pedestrian Improvements 2014</b>                      304/300-C30050                      5G25-060-042-0                      5G25-060-042                 </td> <td style="width:10%">                     Dranesville                      \$3,000,000                      \$0                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Yusufoglu, Eldar                      PM LAD: Cate, Dennis                      PM UDCCD: Engida, Samuel                      PM CPTED: Qi, Maggie                 </td> <td style="width:15%"> <u>Project Description</u>                      Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street                 </td> <td style="width:45%"> <u>Monthly Remarks</u>  <b>TPP ID#202.</b> Bids opened 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction 40% complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-042-0 5G25-060-042	Dranesville \$3,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCCD: Engida, Samuel PM CPTED: Qi, Maggie	<u>Project Description</u> Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street	<u>Monthly Remarks</u> <b>TPP ID#202.</b> Bids opened 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction 40% complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-042-0 5G25-060-042	Dranesville \$3,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCCD: Engida, Samuel PM CPTED: Qi, Maggie	<u>Project Description</u> Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street	<u>Monthly Remarks</u> <b>TPP ID#202.</b> Bids opened 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction 40% complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.	On Hold <input type="checkbox"/>																										
<b>Construction</b>																															
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Pedestrian Improvements 2014</b>                      304/300-C30050                      5G25-060-043-0                      5G25-060-043                 </td> <td style="width:10%">                     Mason                      \$5,000,000                      \$0                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL: Pugh, Richard                      PM LAD: Honnick, John                      PM UDCCD:                      PM CPTED: Lilley, Ronald                 </td> <td style="width:15%"> <u>Project Description</u>                      Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue                 </td> <td style="width:45%"> <u>Monthly Remarks</u>  <b>TPP ID#205.</b> Final design is in progress. Final plats in progress.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-043-0 5G25-060-043	Mason \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: PM CPTED: Lilley, Ronald	<u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue	<u>Monthly Remarks</u> <b>TPP ID#205.</b> Final design is in progress. Final plats in progress.	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-043-0 5G25-060-043	Mason \$5,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: PM CPTED: Lilley, Ronald	<u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue	<u>Monthly Remarks</u> <b>TPP ID#205.</b> Final design is in progress. Final plats in progress.	On Hold <input type="checkbox"/>																										
<b>Design</b>																															
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Pedestrian Improvements 2014</b>                      304/300-C30050                      5G25-060-044-0                      5G25-060-044                 </td> <td style="width:10%">                     Mason                      \$6,250,000                      \$0                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Pugh, Richard                      PM LAD: Honnick, John                      PM UDCCD: Metafria, Fasika                      PM CPTED: Qi, Maggie                 </td> <td style="width:15%"> <u>Project Description</u>                      Construct 1,550 LF of 9-foot wide, curb abutted sidewalk                 </td> <td style="width:45%"> <u>Monthly Remarks</u>  <b>TPP ID#234.</b> Pre-final design is in progress. Schedule adjusted due to design revisions to address driveway grading and impacts to existing retaining walls.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-044-0 5G25-060-044	Mason \$6,250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: Metafria, Fasika PM CPTED: Qi, Maggie	<u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	<u>Monthly Remarks</u> <b>TPP ID#234.</b> Pre-final design is in progress. Schedule adjusted due to design revisions to address driveway grading and impacts to existing retaining walls.	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-044-0 5G25-060-044	Mason \$6,250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: Metafria, Fasika PM CPTED: Qi, Maggie	<u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	<u>Monthly Remarks</u> <b>TPP ID#234.</b> Pre-final design is in progress. Schedule adjusted due to design revisions to address driveway grading and impacts to existing retaining walls.	On Hold <input type="checkbox"/>																										
<b>Design</b>																															
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Pedestrian Improvements 2014</b>                      304/300-C30050                      5G25-060-045-0                      5G25-060-045                 </td> <td style="width:10%">                     Mason                      \$1,800,000                      \$0                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Nguyen, Tan                      PM LAD: Bailey, Stephen                      PM UDCCD: Stevens, Michael                      PM CPTED: Abifadel, Gibran                 </td> <td style="width:15%"> <u>Project Description</u>                      Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter                 </td> <td style="width:45%"> <u>Monthly Remarks</u>  <b>TPP ID#235.</b> Construction NTP 3/23/2020, construction completion scheduled for 8/20/2020. Construction is 50% complete.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-045-0 5G25-060-045	Mason \$1,800,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran	<u>Project Description</u> Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter	<u>Monthly Remarks</u> <b>TPP ID#235.</b> Construction NTP 3/23/2020, construction completion scheduled for 8/20/2020. Construction is 50% complete.	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-045-0 5G25-060-045	Mason \$1,800,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran	<u>Project Description</u> Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter	<u>Monthly Remarks</u> <b>TPP ID#235.</b> Construction NTP 3/23/2020, construction completion scheduled for 8/20/2020. Construction is 50% complete.	On Hold <input type="checkbox"/>																										
<b>Construction</b>																															

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Lincolnia Rd Sidewalk &amp; Spot Improvements</b>			02/20	NA	NA	07/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21	08/21	09/21	NA	11/21	NA	NA	02/21	08/21	08/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Nabavi, Seyed				Construct 1000 LF of sidewalk to connect pedestrian facilities along North Chambliss St and Lincolnia Rd from Lincolnia Senior Center to existing sidewalk at Linmar Community.				Pre-final design is in progress. Intermediate comments received on 3/3/2020. Task order was approved on 2/3/2020. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement.												
5G25-060-048-0			PM UTL: Nguyen, Tan																				
5G25-060-048	\$1,250,000	\$0	PM LAD: Monahan, Clyde																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
<b>Route 1 at Fairhaven-Quander</b>			02/19	NA	NA	09/19	10/20	07/20	10/20	06/20	NA	NA	06/20	10/20	NA	NA	NA	11/20	12/20	01/21	02/21	03/21	06/21
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla				Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection				<b>TPP ID #188.01.</b> 2nd Pre-final design plans distributed for review 5/13/2020.												
5G25-061-028-0			PM UTL: Monahan, Clyde																				
5G25-061-028	\$300,000	\$0	PM LAD: Stevens, Michael																				
			PM UDCCD: Luo, Caijun																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
<b>Reston Pkwy - DTR WB On-Ramp</b>			06/17	08/17	12/17	05/18	04/19	02/20	08/20	08/19	NA	NA	09/19	07/20	NA	NA	NA	09/20	10/20	11/20	12/20	05/21	08/21
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco				Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<b>TPP ID# 189.07 RMAG ID# 7</b> Final plans distributed for review 6/10/2020. Revised final plat received 2/19/2020. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.												
5G25-062-007-0			PM UTL: Nguyen, Tan																				
5G25-062-007	\$750,000	\$0	PM LAD: Monahan, Clyde																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Luo, Caijun																				
<b>Land Acquisition</b>																							
<b>Reston Pkwy - DTR EB Off/On Ramps</b>			06/17	08/17	12/17	05/18	04/19	02/19	07/20	NA	NA	NA	NA	NA	NA	NA	NA	07/20	08/20	08/20	08/20	05/21	01/21
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco				Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<b>TPP ID# 189.08 RMAG ID# 8</b> Final design distributed for review 6/10/2020.												
5G25-062-008-0			PM UTL: Nguyen, Tan																				
5G25-062-008	\$900,000	\$0	PM LAD: Monahan, Clyde																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							



Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	08/20	03/20	03/21	07/20	NA	NA	08/20	02/21	TBD	TBD	NA	03/21	03/21	03/21	05/21	03/21	04/22
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b>  <b>5G25-062-011-0</b>  <b>5G25-062-011</b></p>																							
		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Fasceski, Jeff					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					<p><b>TPP ID#189.11 RMAG ID#38.</b> Comments given for plats. VDOT Waiver for non-standard bus pad and programmatic waiver being prepared for submission.</p>										
			PM UTL: Pugh, Richard																				
			PM LAD: Honnick, John																				
		\$650,000	PM UDCCD:																				
		\$0	PM CPTED: Xiong, Yuqing																				
<b>Design</b>																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b>  <b>5G25-062-014-0</b>  <b>5G25-062-014</b></p>																							
		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					<p><b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwok at the intersection of Sunrise Valley Drive and Reston Parkway.</p>										
			PM UTL:																				
			PM LAD: Monahan, Clyde																				
		\$138,199	PM UDCCD:																				
		\$0	PM CPTED:																				
<b>Design</b>																							
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b>  <b>5G25-062-016-0</b>  <b>5G25-062-016</b></p>																							
		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max					Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive					<p><b>TPP ID# 189.16 /RMAG II ID# 16.</b> Project is on hold pending re-evaluation of project scope from CPTED.</p>										
			PM UTL:																				
			PM LAD:																				
		\$1,600,000	PM UDCCD:																				
		\$0	PM CPTED: Wynands, Nicole																				
<b>Design</b>																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	06/20	01/21	12/20
<p><b>Bike/Trail Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-063-002-0</b>  <b>5G25-063-002</b></p>																							
		Braddock	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Zahirieh, Shahla					Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk					<p><b>TPP ID#B285.</b> LAD completed 8/23/19. Final plans were approved on 1/2/2020. VDOT permit received 2/7/2020. Construction authorized on 5/7/2020. Utility relocation to be completed by end of June, 2020.</p>										
			PM UTL: Pugh, Richard																				
			PM LAD: Strayhorne, Robert																				
		\$1,600,000	PM UDCCD: Bajracharya, Sanjala																				
		\$0	PM CPTED: Lind, Adam																				
<b>Construction</b>																							

Jun 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

West Ox Rd. Trail - Penderbrook Rd. - Route 50			06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	11/19	12/20	02/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>		
304/300-C30050	Sully		PM TDD:	Marsh, Dennis	Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50					<b>TPP ID#B300.</b> Construction NTP 11/11/19. Construction completion scheduled 3/5/2020. Substantially complete 2/28/2020. Punchlist complete. Awaiting reinspection.										
5G25-063-005-0			PM UTL:	Maisel, Michael																
5G25-063-005		\$820,000	PM LAD:	Najeeb, Mohammed																
		\$0	PM UDCD:	Engida, Samuel																
			PM CPTED:	TBD, To Be Determined																

**Post-Construction**

Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	04/20	09/19	07/20	03/19	NA	NA	03/19	04/20	NA	NA	NA	08/20	08/20	08/20	09/20	08/20	12/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>		
304/300-C30050	Dranesville		PM TDD:	Turner, Latesa	Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive					<b>TPP ID#187.</b> Final plans distributed for review on 4/2/2020. Land acquisition completed on 4/20/2020. Land rights on 3 of 3 properties have been acquired.										
5G25-063-009-0			PM UTL:	Maisel, Michael																
5G25-063-009		\$600,000	PM LAD:	Finnell, Richard																
		\$0	PM UDCD:	Engida, Samuel																
			PM CPTED:																	

**Design**

North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>		
304/300-C30050	Dranesville		PM TDD:	Beall, James	260 LF of 5-foot sidewalk along north side of North West Street					<b>TPP ID#B294.</b> Bid advertisement 8/26/19. Bid opening 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction 30% complete. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.										
ST-000036-003-0			PM UTL:	Maisel, Michael																
ST-000036-003		\$1,650,000	PM LAD:	Glass, Lisa																
		\$0	PM UDCD:	Engida, Samuel																
			PM CPTED:	Qi, Maggie																

**Construction**

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	01/19	07/20	11/18	NA	NA	03/19	10/19	12/19	09/20	NA	09/20	09/20	09/20	10/20	03/20	04/21
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>		
304/300-C30050	Hunter Mill		PM TDD:	Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					<b>TPP ID#121.</b> 2nd pre-final plans pdfs sent to VDOT 3/30/2020. Commnets received and are being addressed. LAD NTP issued on 3/29/19. Land acquisition (6 of 6 properties) complete 10/4/19. Utility relocations (DVP, Gas, & Fiberoptics) in progress. Utility NTP 12/9/19. TMP plans approved 1/31/19. Schedule adjusted based on preliminary schedule for Verizon relocation work.										
ST-000036-009-0			PM UTL:	Maisel, Michael																
ST-000036-009		\$2,500,000	PM LAD:	Najeeb, Mohammed																
		\$0	PM UDCD:	McCorkle, Lisa																
			PM CPTED:	Harrell, William																

**Utility Relocation**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	06/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	07/20	07/20	08/20	09/20	12/19	03/21	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>									
ST-000036-010-0			PM UTL: Pugh, Richard												TPP ID#140. Preparing permit submission. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Land acquisition completed on 4/17/19. WGL and CenturyLink utility relocations are in progress.									
ST-000036-010	\$1,200,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Chellappa, Smitha																					
<b>Utility Relocation</b>																								
Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	06/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	07/20	07/20	08/20	09/20	12/19	03/21	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>									
ST-000036-011-0			PM UTL: Pugh, Richard												TPP ID#141. Preparing permit submission. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. Land acquisition completed on 8/16/19. WGL utility relocations are in progress.									
ST-000036-011	\$1,650,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Chellappa, Smitha																					
<b>Utility Relocation</b>																								
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	06/20	05/21	11/20	01/22	10/20	12/20	NA	01/21	08/21	09/21	09/22	NA	05/22	06/22	07/22	09/22	11/21	09/23	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						On Hold <input type="checkbox"/>									
ST-000036-013-0			PM UTL: Yusufoglu, Eldar												TPP ID#162. Pre-final design underway. Plans and comment-response letter review almost complete. Plan submission expected June, 2020.									
ST-000036-013	\$3,250,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD:																					
			PM CPTED: Delmare, Lauren																					
<b>Design</b>																								
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad						Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps						On Hold <input type="checkbox"/>									
ST-000036-014-0			PM UTL: Maisel, Michael												TPP ID#180A. Constuction NTP 1/27/2020. Construction completion scheduled 7/25/2020. Construction 75% complete. Signal timing approval received 4/3/2020.									
ST-000036-014	\$1,600,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Bandy, Audra																					
<b>Construction</b>																								

Jun 2020

Project Name		Jun 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.</b>		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014		PM TDD: Zahirieh, Shahla					Construct 5-foot sidewalk along west side of Old Mount Vernon Road					<b>TPP ID#191.</b> Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist is complete. Permit release requested 12/13/19.											
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																					
ST-000036-016-0		PM LAD: Shubert, Beth																					
ST-000036-016	\$1,330,000	PM UDCCD: McCorkle, Lisa																					
	\$0	PM CPTED:																					
<b>Post-Construction</b>																							
<b>Telegraph Road Walkway Ph III - Wilton to Farmington</b>		10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014		PM TDD: El Kaissi, Mohamad					Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					<b>TPP ID#180A.</b> Construction substantially complete 1/13/2020. VDOT signal timing approval received 2/17/2020. VDOT inspection 4/7/2020. Punchlist completed. Signal inspection pending.											
304/300-C30050	Lee	PM UTL: Maisel, Michael																					
ST-000036-018-0		PM LAD: Bailey, Stephen																					
ST-000036-018	\$725,000	PM UDCCD: Cutler, Tom																					
	\$0	PM CPTED: Bandy, Audra																					
<b>Post-Construction</b>																							
<b>Burke VRE Connector Ph IV</b>		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	06/20	NA	07/20	08/20	09/20	11/20	11/19	07/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Bike/Trail Imp - 2014		PM TDD: Hojatzadeh, Max					Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows					<b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. LDS approved Public Improvement plan on 11/8/19. Draft construction package submitted to UDCCD on 1/2/2020. Dominion and Verizon relocations underway with Cox to follow. Permit application resubmitted on 4/20/2020 and permit received 5/15/2020. Schedule adjusted due to comments received on VDOT permit application.											
304/300-C30050	Braddock	PM UTL: Pugh, Richard																					
ST-000037-003-0		PM LAD: Baker, Lisa																					
ST-000037-003	\$3,700,000	PM UDCCD: McCorkle, Lisa																					
	\$0	PM CPTED: Wynands, Nicole																					
<b>Utility Relocation</b>																							
<b>Route 50 Trail</b>		10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	05/20	05/20	05/20	06/20	04/20	10/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Bike/Trail Imp - 2014		PM TDD: Turner, Latesa					Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot					<b>TPP ID#B303.</b> CN authorization 5/7/2020. Construction task order authorization in progress. VDOT permit received 4/9/2020. Received final design approval checklist 3/3/2020. Land acquisition completed 9/17/19.											
304/300-C30050	Springfield	PM UTL: Maisel, Michael																					
ST-000037-005-0		PM LAD: Baker, Lisa																					
ST-000037-005	\$925,000	PM UDCCD: Bhinge, Deepak																					
	\$0	PM CPTED: Steinhilber, Will																					
<b>Construction</b>																							

Jun 2020

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

02/16 NA NA 11/16 11/17 05/18 09/18 09/17 10/17 NA 01/18 02/18 NA NA NA 10/18 11/18 11/18 12/18 10/19 10/19

On Hold

**Lorton Arts Access Road**

304/300-C30050 Mount Vernon

TS-000020-001-0

TS-000020-001 \$1,742,414

\$0

Project Manager/Assignments

PM TDD: Nabavi, Seyed  
 PM UTL:  
 PM LAD: Monahan, Clyde  
 PM UDCCD: Lim, Vannak  
 PM CPTED: Guarino, Michael

Project Description

Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123

Monthly Remarks

Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending.

**Post-Construction**