

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Shirley Gate Road		Braddock	12/22	04/22	02/24	09/24	06/25	08/25	08/26	09/24	10/24	NA	11/24	07/25	08/25	08/27	NA	12/26	01/27	02/27	04/27	12/28	12/28
124/400-C40013	2G40-079-000-0		2G40-079-000	Project Manager/Assignments		Project Description		Monthly Remarks															
			\$33,500,000	PM TDD: Marsh, Dennis		Interim two-lane road		Intermediate design in progress (NTP 12/8/22), Geotech work within existing right of way completed and work on Park Authority property in progress. Phase 1B Cultural Resource approved by DHR and Park Authority. Offer for the early acquisition parcel presented to owners on 1/17/23. Utility schedule is 2 years because of transmission tower relocation and Colonial pipeline impacts.															
			\$17,000,000	PM UTL: Nguyen, Tan		construction from Braddock Road to Fairfax County Parkway, including Active Transportation facilities and access to future Patriot Park East																	
Design																							
Backlick Road and Industrial Road		Mason	04/19	12/19	08/20	06/22	11/23	03/23	06/24	04/23	NA	NA	04/23	04/24	11/23	06/24	NA	08/24	09/24	10/24	12/24	12/24	12/26
Six Year Plan HB2313 Local Spot Improvements			2G40-087-010-0	Project Manager/Assignments		Project Description		Monthly Remarks															
			\$7,000,000	PM TDD: Nabavi, Seyed		Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road		TPP ID# 21 & 91 Final design is in progress. All comments received 1/22/24 on 3rd Final submission. Land acquisition NTP issued 4/24/23. Land rights on 5 of 7 properties have been acquired. Fairfax Water relocation design has been received. FCDOT Authorization/Notice to Proceed for AT&T relocation design. A streetlight is to be relocated. No conflicts with WashGas. Additional utility coordination/relocation is required due to unknown conduits discovered during VDOT utility permit process. Coordination with Norfolk Southern Railway is in progress.															
			\$0	PM UTL: Yusufoglu, Eldar																			
Land Acquisition																							
01382-Burke Lake Road NB @ Lake Braddock		Braddock	03/22	NA	10/22	NA	02/23	01/24	08/23	05/23	NA	NA	05/23	NA	NA	NA	NA	10/23	11/23	11/23	11/23	10/24	03/24
Bus Stop Improvements			4YP202-01382	Project Manager/Assignments		Project Description		Monthly Remarks															
			\$80,000	PM TDD: Zahirieh, Shahla		Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can		UDCD Task Order #18. Construction NTP 11/30/23. Construction authorization 10/3/23. Building permit received 9/11/23. Site work completed 12/21/23.															
			\$80,000	PM UTL:																			
Construction																							
Guinea Rd/Bronte Dr		Braddock	06/23	12/23	03/24	06/24	09/24	10/24	10/24	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	12/24	01/25	01/25	02/25	06/25	06/25
Bicycle/Pedestrian Imprv DOT			304/300-C30050	Project Manager/Assignments		Project Description		Monthly Remarks															
			\$275,000	PM TDD: Madhusudhan, Galappa		Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop		TPP ID #23005. Crosswalk assessment submitted to VDOT for review 12/18/23. Intermediate design is in progress. Survey received 11/3/23 and forwarded to consultant. Field meeting held 7/10/23 with design consultant to review the project scope. NTP issued to consultant on 6/15/23.															
			\$125,000	PM UTL:																			
Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	03/22
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max				Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				TPP ID#346. LDS bond release completed. Letter 18 received 1/9/24. Signed Letter 18 and fees forwarded to LDS 12/4/23. Site as-built approved by LDS 8/29/23. Ribbon cutting ceremony held 3/20/22. Construction substantially complete 3/7/22. VDOT permit released 5/18/22. Nutrient credit transfer is not required for this project.												
ST-000037-003-0			PM UTL: Pugh, Richard																				
ST-000037-003	\$2,521,085		PM LAD: Baker, Lisa																				
	\$0		PM UDCD: Bhinge, Deepak																				
			PM CPTED: Wynands, Nicole																				
Post-Construction																							
Guinea Rd/Rutherford Park			03/23	NA	06/23	09/23	01/24	08/24	11/24	02/24	NA	NA	03/24	10/24	NA	NA	NA	11/24	12/24	12/24	01/25	02/25	03/25
Bicycle/Pedestrian Access DOT			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max				Crosswalk improvements to include RRFBs, curb extension, and ADA curb ramps				TPP ID #23004. Final design submitted for review and comments on 1/2/24. Utility designations received 8/28/23. No utilities relocation require. Plats requested on 12/13/23.												
ST-000053-002-0			PM UTL:																				
ST-000053-002	\$250,000		PM LAD: Mohammed, Nazaneen																				
	\$50,000		PM UDCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							

On Hold

On Hold