

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			09/21	01/22	04/22	07/22	09/22	08/23	10/23	11/22	NA	05/23	05/23	09/23	NA	NA	01/24	01/24	01/24	02/24	04/24	11/24	08/24
<b>Orange Hunt Elementary SRTS</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
102/500-C50000	Springfield		PM TDD: Hojatzadeh, Max			Realign crosswalk, add curb extensions, and provide a pedestrian refuge island			<b>UPC #118237.</b> Bid Opening 2/27/24. Bid Ad 1/30/24. No utility relocations required.														
SRTS-158			PM UTL: Nguyen, Tan																				
AA1400158-21	\$348,500		PM LAD: Baker, Lisa																				
	\$44,991		PM UDCC: Stevens, Michael																				
			PM CPTED: DesJardins, Zachary																				
<b>Bid Advertisement</b>			08/18	NA	03/19	10/20	03/23	06/21	05/24	08/22	NA	NA	10/22	04/24	03/21	08/22	NA	06/24	07/24	08/24	10/24	04/25	04/25
<b>VRE Rolling Road Station Parking Lot Expansion</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40011	Springfield		PM TDD: Hojatzadeh, Max			Surface parking lot expansion			<b>TPP ID#358.</b> Project to be permitted through LDS. LAD NTP package submitted 10/25/22. Land rights on 3 of 4 properties have been acquired. 2nd Final plans distributed to VDOT and County agencies for review 1/17/24. LDS will allow final plan submission before LAD completes recordation of ROW and easements. All sidewalk guy conversions have been completed. Dominion conduit plan has been received.														
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar																				
2G40-055-000	\$3,250,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCC: Fasceski, Jeff																				
			PM CPTED: Abifadel, Gibran																				
<b>Land Acquisition</b>			12/22	04/22	04/24	09/24	06/25	08/25	08/26	09/24	10/24	NA	11/24	07/25	08/25	08/27	NA	12/26	01/27	02/27	04/27	12/28	12/28
<b>Shirley Gate Road</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
124/400-C40013	Braddock		PM TDD: Marsh, Dennis			Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including Active Transportation facilities and access to future Patriot Park East			Intermediate design in progress (NTP 12/8/22), Geotech field work completed January 2024. Phase 1B Cultural Resource approved by DHR and Park Authority. Early acquisition of parcel in progress. Utility schedule is 2 years because of transmission tower relocation and Colonial pipeline impacts.														
2G40-079-000-0	Springfield		PM UTL: Nguyen, Tan																				
2G40-079-000	\$33,500,000		PM LAD: Guy, Sarah																				
	\$17,000,000		PM UDCC: Lim, Vannak																				
			PM CPTED: Curtis, Tina																				
<b>Design</b>			12/16	01/17	05/17	02/18	08/24	08/22	11/24	09/19	11/19	NA	12/19	06/24	07/24	07/25	NA	02/25	03/25	04/25	06/25	12/24	09/26
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>
Six Year Plan HB2313 Local Spot Improvements			PM TDD: Marsh, Dennis			Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding			<b>TPP ID#23.</b> VDOT clearance received 6/11/21. Plans to be updated and reapproval of TMP and PM&S to be requested from VDOT upon land acquisition completion. LAD NTP 12/20/19. Land rights on 10 of 13 properties have been acquired. Public hearing schedule for 5/21/24 for remaining properties. Utility relocation of DVP, Cox, and Verizon to commence once LAD is completed. Schedule updated based on public hearing date being set.														
124/400-C40013	Springfield		PM UTL: Nguyen, Tan																				
2G40-087-003-0			PM LAD: Guy, Sarah																				
2G40-087-003	\$9,000,000		PM UDCC: Lim, Vannak																				
	\$0		PM CPTED: Luo, Caijun																				
<b>Land Acquisition</b>																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23	
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD: Beall, James					Widen Route 28 from 4 lanes to					<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). Phase 2 ROW ongoing. Land rights on 45 of 47 parcels have been acquired (including quick takes.) Board Admin item for remaining two parcels is scheduled for 3/5/24; public hearing scheduled for 3/19/24. Final design (including fourth crosswalks and noise barriers) approved by VDOT and title sheet signed 9/19/22. SCC change order for Schedule Impact Analysis and time extension approved by VDOT 6/1/23. Substantial completion achieved on 10/9/23 and final completion anticipated 5/24/24. As of 12/31/23 construction is 80% complete.										
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael					6 lanes from Prince William															
2G40-100-000	\$78,782,000		PM LAD: Cate, Dennis					County line to Route 29															
	(\$2,000,000)		PM UDCCD:																				
<b>Construction</b>			02/24	11/24	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Lee Chapel Road Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Springfield		PM TDD: Marsh, Dennis					Lower Lee Chapel Rd by					Conceptual design in progress. Survey completed 12/21/23. Task orders for Design NTP issued 2/12/24 and Geotechnical/Environmental contract is being finalized. Concept plans expected in August 2024. A meeting with Supervisor Herry will be scheduled following receipt of concept plans. Town hall meeting with residents and Springfield District Supervisor, BOS Chairman, FCDOT- VDOT representatives, and elected officials (Senator Barker & local representatives) held on 9/13/23. A second town hall is anticipated in January 2025 following preliminary plans submission. Schedule beyond preliminary to be provided following the second town hall meeting.										
2G40-206-000-0			PM UTL: Nguyen, Tan					removing two hills															
2G40-206-000	\$9,000,000		PM LAD:																				
	\$4,000,000		PM UDCCD:																				
<b>Design</b>			07/23	12/23	NA	04/24	04/25	06/25	06/25	05/24	TBD	NA	08/24	02/25	TBD	TBD	NA	08/25	09/25	09/25	09/25	12/25	12/25
<b>Hooes Rd/South Run Stream Valley Trail</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Turner, Latesa					Pedestrian safety improvements					<b>TPP ID #23014.</b> Preliminary plans and pedestrian crossing evaluation submitted for review on 12/4/23. Addressing preliminary comments received 1/18/24. Survey received 8/7/23. Design NTP issued 7/17/23.										
ST-000053-005-0	Springfield		PM UTL: Nguyen, Tan					including two passive detection															
ST-000053-005	\$350,000		PM LAD:					RRFB's and no parking signs															
	\$175,000		PM UDCCD:																				
<b>Design</b>			06/23	07/23	12/23	04/24	07/24	03/25	03/25	06/24	TBD	NA	07/24	02/25	TBD	TBD	NA	04/25	05/25	05/25	05/25	09/25	09/25
<b>Silverbrook Rd/Crosspointe Dr</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa					Pedestrian safety improvements					<b>TPP ID #23017.</b> Intermediate design is on hold pending resolution of RRFB issue. Speed Data received from consultant on 2/5/24 and forwarded to CPTED to facilitate their coordination efforts with VDOT regarding justification of RRFB. Survey received from LSB on 9/6/23. RRFB Crosswalk Memo submitted to VDOT for review on 7/25/23. NTP issued to consultant on 6/6/23. Schedule to be updated once RRFB issue has been resolved.										
ST-000053-006-0			PM UTL:					at Silverbrook Road and															
ST-000053-006	\$450,000		PM LAD:					Crosspointe Drive to include															
	\$100,000		PM UDCCD:					refuge island, RRFBs, and															
<b>Design</b>			PM CPTED: Derleth, Gavin					crosswalks					01/2024 On Hold <input checked="" type="checkbox"/>										